

MONTHLY PROGRESS REPORT No. 14 – Jan. 2023

Saline County Jail

800 E. Pacific Ave Salina, Kansas 67401



Architect

General Contractor

TREANOR^{HL}

Turner

TABLE OF CONTENTS

1. Current Project Status – Construction Summary
2. Photographs

SECTION 1 – CURRENT PROJECT STATUS

MONTHLY CONSTRUCTION SUMMARY (January 2023)

- Housing Unit A & Housing Unit C Control Room & Diagonal CMU Walls Complete
- Housing Unit A & Housing Unit C Concrete Floors Complete
- Housing Unit C Stairs & Handrail Complete
- Over Head MEP in Progress – Area B, Area C Complete
- In Wall MEP Complete – Area C & D
- Interior Framing & Drywall Complete – Area B, C & D
- 1st Coat Paint Area B & Area C
- Acoustical & Hard Lid Ceilings Area A & Area B
- Light Fixtures & HVAC Trim Out Area A & Area B
- Glass Glazing - Area A, Area B & Area C
- Fire Proofing Area D & E Complete
- Light Weight Insulated Concrete Complete - Housing Unit A, Housing Unit B, & Housing Unit C
- Exterior Metal Panels Area A
- TPO Roofing Area D & E

CONSTRUCTION ACTIVITIES IN UPCOMING MONTH (February 2023)

- Housing Unit Detention Window Frames
- Housing Unit B Control Room
- Housing Unit B Concrete Floor
- Exterior Metal Panels Area A & Area B
- Exterior Soffit Framing – Housing Units
- TPO Roofing Area D & Housing Units
- RTU Start-Up
- Glazing in Progress – Area B – E
- Acoustical & Hard Lid Ceilings – Area C
- Overhead MEP – Area D, Area E, & Housing Units
- Finishes Area A & Area B – (Case Work, Tile, Flooring, Doors, Specialties, Final Paint. Etc.)
- Security & Low Voltage Wire
- Interior Framing & Drywall - Area E
- Spray Fire Proofing –Housing Units

SECTION 2 – MONTHLY PROGRESS PHOTOGRAPH

TPO Roofing in Progress



Light Weight Insulated Concrete Complete



Housing Unit A & C Diagonal Walls, Control Rooms & Concrete Floors



Area A Soffit Metal Panels in Progress



Locker Rooms Walls, Hard Ceilings & Light Fixtures Complete



Area A & B Acoustical Ceilings & Fixtures



Glass – Area A & B



Area D & E Fireproofing & MEP Progress

